


WP No. ▼	Teambinder Transmittal Number	ITP No.	ITP Name / Process Detail	Location	Revision	Overdue	Days Outstanding
WP 4	SMCSWSW4-SMD-TX-000399	SMCSWSW4-HSE-WEC-CE-PLN-000937	ITP HSEJV - Bored Pile Installation			OVERDUE	65
WP 4	SMCSWSW4-SMD-TX-000402		HSEJV ITPs			OVERDUE	50
WP 4	SMCSWSW4-SMD-TX-000563		ITP HSEJV - Earthing & Bonding			OVERDUE	29
WP 4	SMCSWSW4-SMD-TX-000563	SMCSWSW5-HSE-WEC-ED-PLN-001708	Earthing & bonding		A.01	OVERDUE	29
WP 4	SMCSWSW4-SMD-TX-000600	SMCSWSW4-HSE-WEC-ED-ITP-000929	Electrical services Installation		A.02	OVERDUE	25
WP 4	SMCSWSW4-SMD-TX-000647		ITP HSEJV - ACO Drain Installation			OVERDUE	20
WP 4	SMCSWSW4-SMD-TX-000777	SMCSWSW4-HSE-WCR-BS-PLN-001384	ITP HSEJV - Platform Hydraulics Installation		В	OVERDUE	1

WP No. Teambinder Transmittal Number ITP No. ITP Name / Process Detail Location Revision Overdue Days Outstanding

WP No. ▼	Teambinder Transmittal Number	ITP No.	ITP Name / Process Detail	Location	Revision	Overdue	Days Outstanding
WP 6	SMCSWSW6-SMD-TX-000296	SMCSWSW6-DEW-WEC-QM-PLN-000329	SW6 – Underground cable containment		0	OVERDUE	24
WP 6	SMCSWSW6-SMD-TX-000313	SMCSWSW6-DEW-WEC-QM-PLN-00313	SW6- Mechanical Services ITPs		Α	OVERDUE	20
WP 6	SMCSWSW6-SMD-TX-000354	SMCSWSW6-DEW-WEC-QM-PLN-000405	SW6 - ELV Earthing & Bonding		Α	OVERDUE	

Planned Submission and Actual Submission Received by Weeks





Expected Returned Date from Date Received and Actual Return Date by Weeks



